

वर्क सर्किल-9

वर्क सर्किल-9

रु0 2.00 करोड तक के कार्यों का विवरण

दिनांक 31.01.2016 तक की अद्यतन स्थिति

क्र.सं.	कार्य का नाम	अनुबंध संख्या	सविदाकार का नाम	अनुबंध की लागत	अनुबंधित प्रारम्भ तिथि	अनुबंधित समापन तिथि	भौतिक प्रगति (%) में	वित्तीय प्रगति (%) में	टिप्पणी
1	D/o Express way (Painting & other Misc work on Noida-Greater Noida Express way Ch. 0.00Km to 10.00Km) Noida	10/Noida/CME(C)/PE-WC-9/15-16 Dt. 21.5.15	M/s Rachna Construction Co.	1091159.00	21.5.15	19.7.15	100%	100%	Work completed.
2	D/o Sector-135 (Repairing of Interlocking tile on Internal road patries of LIG Flat in Sector-135) Noida	12/Noida/CME(C)/PE-WC-9/15-16 dt. 5.06.15	M/s Varsha Construction Co.	4604391.00	5.06.15	1.10.15	100%	59%	Work completed. Final bill yet to be made.
3	M/o Roads (Patch repair on 30.00 M wide road in front of DMRC land, Sec-94) Noida	13/Noida/CME(C)/PE-WC-9/15-16 Dt. 8.6.15	M/s Ritesh Associates	1300278.00	8.6.15	6.08.15	100%	32%	Work completed. Final bill yet to be made.
4	D/o Sector-135 (C/o Balance Boundary wall of Green Belt along 45M wide road in Sector-135) Noida	17/Noida/CME(C)/PE-WC-9/15-16 Dt. 9.6.15	M/s Dimaniya Builders	6294354.00	9.06.15	8.12.15	100%	68%	Work completed. Final bill yet to be made.
5	D/o Village (M/o Main Road in Village Raipur) Noida	18/Noida/CME(C)/PE-WC-9/15-16 Dt. 12.6.15	M/s J.P. Builders	8603577.00	12.6.15	9.10.15	100%	100%	Work completed.
6	M/o Roads (R.M.C. work on 30.00M wide road in front of Plot No. 2, 3 & 4 damaged due to water line in Sector-94) Noida	19/Noida/CME(C)/PE-WC-9/15-16 Dt. 12.6.15	M/s Shri Sai Builders	3285646.00	12.6.15	10.8.15	100%	100%	Work completed.
7	D/o Sector-165 (C/o Green Belt Boundary wall along 30.00M wide road in Sector-165) Noida	21/Noida/CME(C)/PE-WC-9/15-16 Dt. 17.6.15	M/s Classic Constructions	12704004.00	17.6.15	14.10.15	100%	79%	Work completed. Final bill yet to be made.
8	M/o Road (C/o Footpath along 45M wide road from Irrigation drain bridge to Sector-166) Noida	26/Noida/CME(C)/PE-WC-9/15-16 Dt. 29.6.15	M/s V.J.S. Contractor	8623847.00	29.6.15	25.12.15	100%	67%	Work completed. Final bill yet to be made.
9	D/o Village (C/o Primary School in Village Nagli Wazidpur on Khasra No. 76) Noida	30/Noida/CME(C)/PE-WC-9/15-16 Dt. 6.07.15	M/s A.C. Construction Co.	15794117.00	6.07.15	31.3.16	75%	37%	Work is in progress.
10	M/o Road (C/o Footpath along 30.00M wide road from J.P. Tiraha to Pushta Village Nagli Sakhpur) Noida	33/Noida/CME(C)/PE-WC-9/15-16 Dt. 9.07.15	M/s A.S. Enterprises	2684313.00	9.07.15	5.11.15	100%	-	Work completed. Final bill yet to be made.
11	D/o Express way (D/o Connctivity between Express way to Service road near Mayur School Sector-125) Noida	48/Noida/CME(C)/PE-WC-9/15-16 Dt. 31.07.15	M/s Dimaniya Builders	6256828.00	31.7.15	27.11.15	85%	49%	Work is in progress.

क्र.सं.	कार्य का नाम	अनुबंध संख्या	संविदाकार का नाम	अनुबंध की लागत	अनुबंधित प्रारम्भ तिथि	अनुबंधित समापन तिथि	भौतिक प्रगति (%) में	वित्तीय प्रगति (%) में	टिप्पणी
12	D/o Village (R/o C.C. Road, Drain & Culvert in Village Chaprauli) Noida	52/Noida/CME(C)/PE-WC-9/15-16 Dt. 31.07.15	M/s Shivam Contractor	2512256.00	31.7.15	28.10.15	100%	57%	Work completed. Final bill yet to be made.
13	D/o Express way (C/o Revised safe interchanger between Noida-Greater Noida Express way, 45M wide Master plan road and Service road in front of Sector-128) Noida	63/Noida/CME(C)/PE-WC-9/15-16 Dt. 31.07.15	M/s Iqbal Constuction Co.	5307456.00	19.8.15	16.12.15	100%	92%	Work completed. Final bill yet to be made.
14	D/o Express way (Balance work of Proposed link road between Service road of Express way and 45M wide road near Sector-128/Hazipur Underpass) Noida	76/Noida/CME(C)/PE-WC-9/15-16 Dt. 7.09.15	M/s R.K. Builders	12074391.00	7.09.15	5.12.15	100%	100%	Work completed.
15	D/o Express way (B.C. work on Both side Service road of Express way from Ch. 0.00Km to 10.00Km) Noida	77/Noida/CME(C)/PE-WC-9/15-16 Dt. 7.09.15	M/s Saroj Construction Co.	15059859.00	7.09.15	5.12.15	100%	98%	Work completed. Final bill yet to be made.
16	D/o Village (R/o C.C. Road, Drain & Culvert in Village Mangroli) Noida	78/Noida/CME(C)/PE-WC-9/15-16 Dt. 11.09.15	M/s Bhardwaj Construction Co.	3036892.00	11.9.15	9.12.15	100%	24%	Work completed. Final bill yet to be made.
17	D/o Express way (Painting and Misc. work of both side Bus Shelter on Express way Ch. 0.00Km to 10.00Km) Noida	01/Noida/PE-WC-9/2015-16 Dt. 16.4.15	M/s Khan Construction Co.	251556.43	16.4.15	15.5.15	100%	100%	Work completed.
18	M/o Roads (M/o Central vere & Footpath on 45M wide road Shani Mandir Sector-127 to JP Office Sector-128) Noida	02/Noida/PE-WC-9/2015-16 Dt. 16.4.15	M/s PVC Buildtech	796417.95	16.4.15	15.5.15	100%	100%	Work completed.
19	M/o Roads (C/o Speed Breaker in front of HCL cuts & repairing & painting of footpath in Sector-126) Noida	3/Noida/PE-WC-9/2015-16 Dt. 16.4.15	M/s Laxmi Construction	431104.95	16.4.15	15.5.15	100%	100%	Work completed.
20	D/o Sector-126 (C/o Boundary wall of Park in 5% Abadi plot in Sector-126) Noida	4/Noida/PE-WC-9/2015-16 Dt. 24.4.15	M/s Galaxy India Construction	835573.10	24.4.15	23.7.15	100%		Work completed. Final bill yet to be made.
21	M/o Roads (Repairing & Cover of drain with S.F.R.C. cover in front of Adobe Building in Sector-132) Noida	5/Noida/PE-WC-9/2015-16 Dt. 24.4.15	M/s PVC Buildtech	773991.03	24.4.15	23.5.15	100%	100%	Work completed.
22	D/o Express way (M/o Sector-128 Major Underpass of Express way) Noida	6/Noida/PE-WC-9/2015-16 Dt. 30.4.15	M/s Mohd. Farid Construction Co.	497663.32	30.4.15	29.5.15	100%	100%	Work completed.
23	D/o Village (M/o Community Centre in Village Raipur, Sector-126) Noida	7/PE-WC-9/2015-16 Dt. 5.05.15	M/s Priya Engineering Co.	543963.71	5.5.15	4.7.15	100%	100%	Work completed.

क्र.सं.	कार्य का नाम	अनुबंध संख्या	संविदाकार का नाम	अनुबंध की लागत	अनुबंधित प्रारम्भ तिथि	अनुबंधित समापन तिथि	भौतिक प्रगति (%) में	वित्तीय प्रगति (%) में	टिप्पणी
24	M/o Roads (Repairing & painting of Central verge on 45M wide road on Gensis School to Sommerville School in Sec-132) Noida	8/Noida/PE-WC-9/2015-16 Dt.14.5.15	M/s Ashi Construction	235074.44	14.5.15	13.6.15	100%	100%	Work completed.
25	D/o Express way (M/o Miss/Broken Crash Barrier along main Carriage way patreis from Ch. 0.00Km to 10.00Km) Noida	9/Noida/PE-WC-9/2015-16 Dt.22.5.15	M/s Mohd Farid Construction Co.	876793.12	22.5.15	21.6.15	100%	100%	Work completed.
26	M/o Roads (C/o Central Verge & Cleaning of Malba on 24.00M wide Internal road Plot No. A-2B to A-6A) in Sector-125) Noida	10/Noida/PE-WC-9/2015-16 Dt.29.6.15	M/s Gauri Constructions	399720.90	29.5.15	28.6.15	100%	100%	Work completed.
27	M/o Roads (Repair of Footpath in front of Muslim Kabristan in Sector-125) Noida	11/Noida/PE-WC-9/2015-16 Dt.18.6.15	M/s Kusum Enterprises	839499.83	18.6.15	17.8.15	100%	100%	Work completed.
28	D/o Express way (Filling pot holes on Express way & Service road at Different location from Ch. 0.00Km to 10.00Km) Noida	12/Noida/PE-WC-9/2015-16 Dt.16.7.15	M/s Gauri Construction	269540.23	16.7.15	15.8.15	100%	100%	Work completed.
29	M/o Roads (C/o Speed Breakers on 45M wide road Sector-52 flyover to Irrigation drain and Sector-135) Noida	13/Noida/PE-WC-9/2015-16 Dt.16.7.15	M/s Laxmi Construction	337047.84	16.7.15	15.8.15	100%	100%	Work completed.
30	M/o Roads (M/o Footpath & Cleaning of Service road on 45M wide road at between Sector-132 & 129) Noida	14/Noida/PE-WC-9/2015-16 Dt.25.8.15	M/s PVC Buildtech	717487.44	25.8.15	24.9.15	100%	72%	Work completed. Final bill yet to be made.
31	M/o Roads (M/o Footpath on 45.00M wide road at between Sector-132 & 133) Noida	15/Noida/PE-WC-9/2015-16 Dt.25.8.15	M/s Arindam Infra	787504.62	25.8.15	24.9.15	100%	73%	Work completed. Final bill yet to be made.
32	M/o Road (M/o Central Verge & Footpath on 45M wide road Shani Mandir Sec-127 Rotary to Sector-126 & 127	16/Noida/PE-WC-9/2015-16 Dt.16.9.15	M/s Arindam Infra	778694.33	16.9.15	15.10.15	100%	100%	Work completed.
33	D/o Express way (Providing and fixing perimeter wire fencing for support of creeprs on Mahamaya & Sec-82 flyover pillars) Noida	17/Noida/PE-WC-9/2015-16 Dt.2.11.15	M/s Hitech Irrigation Systems	156370.80	2.11.15	1.12.15	100%	100%	Work completed.
34	M/o Roads (M/o Drain on 45M wide road near Shahpur Goverdhanpur bangar cut to JP Entry Gate in Sector-131) Noida	18/Noida/PE-WC-9/2015-16 Dt.23.11.15	M/s M.S. Contractor	368180.82	23.11.15	22.12.15	100%	-	Work completed. Final bill yet to be made.

क्र.स.	कार्य का नाम	अनुबंध संख्या	सविदाकार का नाम	अनुबंध की लागत	अनुबंधित प्रारम्भ तिथि	अनुबंधित समापन तिथि	भौतिक प्रगति (%) में	वित्तीय प्रगति (%) में	टिप्पणी
35	D/o Village (C/o Ramp for Handicapt person at different villages in Rohillapur, Sultanpur, Shahpur Goverdhanpur bangar, Bakhtawarpur & Raipur) Noida	19/Noida/PE-WC-9/2015-16 Dt.27.11.15	M/s Laxmi Construction	222966.06	27.11.15	26.12.15	100%	-	Work completed. Final bill yet to be made.
36	D/o Village (C/o Ramp for Handicapt person at Different Villages) Noida	20/Noida/PE-WC-9/2015-16 Dt.27.11.15	M/s Arindam Infra	380423.39	30.11.15	29.12.15	100%	-	Work completed. Finishing work is in progress.
37	D/o Sector-94 (M/o Shed on Crimation Machine of Animal (Dogs etc) in SPCA, Sector-94) Noida	21/Noida/PE-WC-9/2015-16 Dt.14.1.16	M/s Gauri Constructions	334626.82	14.1.16	13.2.16	100%	-	Work completed. Final bill yet to be made.
38	M/o Road (P/L Bitumen Mastic wearing course around Junction and rotary on 45M wide road near Genesis Global Schoof, Sector-132) Noida	133/Noida/CE-(C)/PE-WC-9/2015-16 Dt.22.1.16	M/s Shri Sai Builders	5313397.00	22.1.16	20.4.16	-	-	
39	M/o Road (P/L Bitumen Mastic wearing course around rotary in Sector-94 near Mahamaya flyover) Noida	134/Noida/CE-(C)/PE-WC-9/2015-16 Dt.22.1.16	M/s Shri Sai Builders	6275733.00	22.1.16	20.4.16	-	-	
40	D/o Village (C/o Balance road, drain & Repair of Damaged road & drain in Village Nagli Shakhpur) Noida	136/Noida/CE-(C)/PE-WC-9/2015-16 Dt.28.1.16	M/s Iqbal Constuction Co.	15321267.00	28.1.16	25.7.16	20%	-	Work is in progress.
				146977966.13					

अवर अभियन्ता
वर्क सर्किल-9, नौएडा

खण्डीय लेखाकार
वर्क सर्किल-9, नौएडा

सहायपरियोजना अभियन्ता-(आर)
वर्क सर्किल-9, नौएडा

परियोजना अभियन्ता
वर्क सर्किल-9, नौएडा

वर्क सर्किल-9

रु0 2.00 करोड से रु0 10.00 करोड तक के कार्यों का विवरण

दिनांक 31.01.2016 तक की अद्यतन स्थिति

क्र.सं.	कार्य का नाम	अनुबंध संख्या	संविदाकार का नाम	अनुबंध की लागत	अनुबंधित प्रारम्भ तिथि	अनुबंधित समापन तिथि	भौतिक प्रगति (%) में	वित्तीय प्रगति (%) में	टिप्पणी
1	D/o Sector-135 (C/o Connecting road between 45.00M wide road & Yamuna Bundh Road in Sector-135) Noida	04/Noida/CME(C)/PE-WC-9/15-16 Dt. 8.4.15	M/s Anupam Construction Co.	60468629.00	8.04.15	5.08.15 28.4.16	75%	32%	Work is in progress.
2	D/o Sector-164A (C/o 45M wide Periferial road in between Sector-164 & 164A) Noida	65/Noida/CME(C)/PE-WC-9/15-16 Dt. 19.08.15	M/s Iqbal Constuction Co.	70887108.00	19.8.15	17.8.16	20%	15%	Work is in progress.
3	D/o Sector-164 (C/o Green Belt Boundary wall along 30M wide road in Sector-164) Noida	97/Noida/CME(C)/PE-WC-9/15-16 Dt. 2.11.15	M/s Shishodia Construction Co. Pvt. Ltd.	29058556.00	2.11.15	29.4.16	30%	12%	Work is in progress.
4	D/o Express way (C/o Cycle Track from Sector-125 to Sector-128 (Hazipur Underpass) along Main drain & 45M wide road Parrtal to Express way) Noida	127/Noida/CME(C)/PE-WC-9/15-16 Dt. 15.1.16	M/s DPH Infratech Developers	28348671.00	15.1.16	12.7.16	25%	-	Work is in progress.
	योग			188762964.00					

अवर अभियन्ता
वर्क सर्किल-9, नौएडा

खण्डीय लेखाकार
वर्क सर्किल-9, नौएडा

सहायक परियोजना अभियन्ता-(आर)
वर्क सर्किल-9, नौएडा

परियोजना अभियन्ता
वर्क सर्किल-9, नौएडा


11/3/16


वर्क सर्किल-9


रु0 10.00 करोड से अधिक के कार्यों का विवरण


दिनांक 31.01.2016 तक की अद्यतन स्थिति

क्र.सं.	कार्य का नाम	अनुबंध संख्या	संविदाकार का नाम	अनुबंध की लागत	अनुबंधित प्रारम्भ तिथि	अनुबंधित समापन तिथि	भौतिक प्रगति (%) में	वित्तीय प्रगति (%) में	टिप्पणी
1	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
	योग			0.00					


अवर अभियन्ता
वर्क सर्किल-9, नौएडा


खण्डीय लेखाकार
वर्क सर्किल-9, नौएडा


सहायपरियोजना अभियन्ता-(आर)
वर्क सर्किल-9, नौएडा


परियोजना अभियन्ता
वर्क सर्किल-9, नौएडा