

21+22-76

AMRAPALI PRINCELY ESTATE

Schedule for completion of Flats

Tower Name	A	B	C	D	E	F	G	H	J	K	L	M	N	O	P	R	S	Total
No. of Flats	122	120	122	122	122	114	114	114	114	114	103	101	101	101	101	116	116	1917
NOC Received	110	116	115	115	115	108	108	110	106	105	69	22	28	15	19	105	103	1469
Handed over to Client	93	112	109	112	108	104	106	104	81	95	34	1	2	1	4	76	76	1218
Balance to be handed over	29	8	13	10	14	10	8	10	33	19	69	100	99	100	97	40	40	699
Schedule of completion for																		
Balance Flats																		
June' 2017	2	2	1	2	2	2	2	2	2	1	5	5	5	5	5	2	2	47
July' 2017	3	2	2	2	2	2	2	2	3	2	5	5	5	5	5	2	2	51
August' 2017	3	2	2	2	2	2	2	2	4	2	5	5	5	5	5	2	2	52
September' 2017	3	2	2	2	2	2	2	2	4	2	5	5	5	5	5	2	2	52
October' 2017	3		2	2	2	2		2	4	2	5	10	9	10	7	2	2	64
November' 2017	3		2		2				4	2	5	10	10	10	10	2	2	62
December' 2017	3	2	2		2				4	2	5	10	10	10	10	4	4	66
January' 2018	3								4	2	5	10	10	10	10	4	4	62
February' 2018	3								4	2	5	10	10	10	10	5	5	64
March' 2018	3									2	8	10	10	10	10	5	5	63
April' 2018											8	10	10	10	10	5	5	58
May' 2018											8	10	10	10	10	5	5	58

[Handwritten signature]