

M 22-76

AMRAPALI SILICON CITY, PHASE-I

Schedule for completion of Flats

Flats Name	A	B	C	D	E	F	G	H	J	K	L	M	N	O	P	Q	R	S	T	U	V	Total
No. of Flats	112	131	131	112	131	136	112	60	123	131	123	123	131	123	114	68	119	112	105	131	136	2464
NPG Received	100	46	118	102	117	130	109	59	107	114	102	69	124	117	109	66	105	97	95	102	116	2104
Handed over to Client	94	6	75	81	78	127	99	58	55	77	49	25	96	89	101	66	82	90	89	62	42	1541
Balance to be handed over	18	125	56	31	53	9	13	2	68	54	74	98	35	34	13	2	37	22	16	69	94	923
Schedule of completion for Balance Flats																						
June' 2017	3	7	3	3	2	1	1	1	2	4	5	5	2	2		1	2	2	2	3	4	55
July' 2017	3	7	3	3	2	2	2	1	2	4	6	5	2	2		1	5	2	2	3	4	61
August' 2017	3	7	3	3	3	2	2		2	4	6	5	2	2	1		5	2	2	3	4	61
September' 2017	3	7	3	3	3	2	2		2	4	6	5	2	2	2		5	2	2	3	4	62
October' 2017	3	7	3	3	3	2	2		2	4	6	5	3	2	2		5	2	2	3	4	63
November' 2017	3	7	3	3	3		2		2	4	6	5	3	3	2		5	2	2	3	4	62
December' 2017		7	3	3	3		2		2	4	6	5	3	3	2		5	2	2	3	4	59
January' 2018		7	3	3	3				2	4	6	7	3	3	2		5	2	2	3	4	59
February' 2018		7	4	3	3				2	4	6	7	3	3	2		5	2	2	3	4	54
March' 2018		7	4	4	3				2	4	6	7	3	3	2		5	2	2	4	4	54
April' 2018		7	4		3				8	4	5	7	3	3			2			5	4	54
May' 2018		8	4		3				8	5	5	7	3	3			2			6	5	57
June' 2018		10	4		4				8	5	5	7	3	3						6	9	61
July' 2018		10	4		5				8	5	5	7	3	3						6	10	65
August' 2018		10	4		5				8			7								6	10	50
September' 2018		10	4		5				8			7								6	10	50
		10	4		5				8			7								6	10	50

24



AMRAPALI SILICON CITY, PHASE-II							
Schedule for completion							
Tower Name	W	X	Y	Z	A1	B1	Total
No. of Flats	126	160	151	151	157	126	871
Schedule of completion							
September' 2017							0
October' 2017			15			15	30
November' 2017			16	15	15	16	62
December' 2017	11	15	20	16	20	20	102
JANUARY' 2018	15	20	25	20	22	25	127
FEBRUARY' 2018	20	25	25	25	25	25	145
MARCH' 2018	20	25	25	25	25	25	145
APRIL' 2018	20	25	25	25	25		120
MAY' 2018	20	25		25	25		95
JUNE' 2018	20	25					45



**AMRAPALI SILICON CITY, PHASE-III (Crystal Homes)**

**Schedule for completion**

1	2	3	4	5	6	7	Total
Tower Name							
No. of Flats	108	100	100	100	108	108	732
Schedule of completion							
a	SEPTEMBER' 2019	SEPTEMBER' 2018	OCTOBER' 2018	OCTOBER' 2018	AUGUST' 2019	SEPTEMBER' 2019	
b	SEPTEMBER' 2020	SEPTEMBER' 2019	OCTOBER' 2019	OCTOBER' 2019	AUGUST' 2020	SEPTEMBER' 2020	

*(Handwritten signature)*

