

Sheet - 45

AMRAPALI SAPPHIRE PHASE - 1								2017							2018								
Tower	Total Floor	Total Flats Typical	Total Penthouse	Total Ground floor	Total Flats	Handover flats	Balance	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	
A	G+21	38	2	2	42	40	2			1			1										
B	G+18	102	3	4	109	107	2			1			1										
C	G+20	108	5	3	117	109	8	1	2	1	1	1	2										
D	G+22	80	4	2	86	82	4	1		1	1	1		1	2	1	1	2	2	1			
E	G+23	126	6	3	135	123	12				1	1		2	1								
F	G+22	80	4	2	86	80	6	1	1			1		2	1								
G	G+19	102	6	4	112	100	12	1	3	2	2	3	1										
H	G+18	102	3	3	109	102	7		1	2	2		2										
J	G+20	36	2	2	40	32	8			1		1	2	2	2								
K	G+16	90	3	3	97	90	7	1	1			2	1	2									
L	G+17	90	6	4	100	70	30	3			3	3		3	3	3	3	3	3	3	3		
Total	flats	954	44	32	1033	935	98	8	8	9	10	13	10	10	8	4	4	5	5	4			
AMRAPALI SAPPHIRE PHASE - 2								2017							2018								
Tower	Total Height	Total Flats Typical	Total Penthouse	Total Ground floor	Total Flats	Handover flats	Balance	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	
M	G+21	80	2	3	85	3	82	3	4	3	3	5	5	8	8	8	7	6	6	6	5	5	
N	G+22	42	2	2	46	3	43	1	1	1	1	3	3	2	5	4	3	3	4	4	4	4	
O	G+21	120	3	4	127	50	77	3	3	3	3	3	3	8	8	8	7	6	6	6	5	5	
P	G+22	126	3	4	133	3	130	6	9	8	8	4	5	10	10	7	7	12	12	10	12	10	
Q	G+23	88	2	2	92	0	92	5	5	5	5	5	5	10	8	8	8	6	6	6	5	5	
R	G+24	138	3	3	144	0	144	6	10	10	8	8	10	10	8	10	10	10	10	10	12	12	
S	G+23	88	2	2	92	0	92	4	4	6	4	5	5	8	8	5	8	6	6	6	10	7	
T	G+22	126	3	4	133	35	98	8	8	4	8	5	5	5	4	8	8	6	6	6	10	7	
U	G+21	120	3	4	127	97	30	4	4	4	4	2	2	2	1	1	1	1	1	1	1	1	
V	G+22	42	2	2	46	11	35	2	2	2	2	2	2	2	4	4	3	2	2	2	2	2	
W	G+21	80	2	3	85	38	47	6	3	4	4	4	3	2	4	4	3	2	2	2	2	2	
X	G+16	60	2	3	65	55	10		1		1	4	4										
Y	G+17	64	2	2	68	58	10		1		1	4	4										
Z	G+16	60	2	3	65	50	15	3	1	2	1	4	4										
Total	flats	1234	33	41	1308	403	905	51	56	52	53	58	60	67	68	67	65	60	61	59	68	60	