

Office of the Project Engineer Jal Div -1 Sector- 5, Noida
Running Work above Rs 50 lac (As on 31.05.16)

S.N	Work Code	Work Name	Account Code No	Contractor Name	File No / Contract Bond No	Estimate Cost (Rs in lac)	Contract Bond Amount (Rs in lac)	Date of start	Date of completion	Phy. Progress in %	Financial prog. In %	payment End of Month May 16 (Rs in lac)	Balance cost (Rs in lac)	Approved Budget 15-16 & 16-17 (Rs in lac)	Remarks	Name of APE/JE	Date	Area Type (Village/ Sector)	Sector/ Village Name	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	360200300100	Development of sector-151 (P/L internal water line in villagers' quota plots & remaining part of sector-151) Noida	111036300010	M/s Naresh Singhal & Co.	448/CME(Jal)/AO/PE Jal-1/13-14	NA	354.92	20/12/13	19/12/14 time extn upto 15/04/15.	92%	74.61%	264.81	90.11	350.00	Work held up due to c/o road.	Sh. SK Lal / Sh Satendra Giri	31.05.16	Sector	151	above Rs 100 lac	Jal	Ist
2	36020020300	Water Supply Scheme of Sector- 120 (P/F Pumping Plant for UGR Electrical Work; S/F D.G Set & chlorination plant) Noida	1110362200010	M/s Shagan Trading Co.	598/CME(Jal)/AO/PE Jal-1/13-14	NA	126.07	19/02/14	18/11/14	90%	53.54%	67.50	58.57	350.00	Work is held up from contractor side. Letter issued to contractor to complete work.	Sh S K Lal/ Sh Chet Ram	31.05.16	Sector	120	above Rs 100 lac	Jal	Ist
3	360200100900	Water Supply Scheme for sector- 69 (C/o RCC boosting reservoir of 1000 KL capacity & boundary wall, guard room & pavement water works compound) Noida	111036100010	M/s Nirman Encon projects Pvt Ltd.	731/CME(Jal)/AO/PE Jal-1/13-14	NA	73.15	4/3/2014	3/9/2014	0%	0.00%	0.00	73.15	75.00	Work is held up due to stay from court on construction site.	Sh S K Lal/ Sh Sandip Kumar Garg	31.05.16	Sector	69	above Rs 50 lac	Jal	Ist
4	360200203400	Water Supply Scheme for sector- 74 (C/o RCC Boosting Reservoir of 4500 KL capacity) Noida	111036200010	M/s Aquaspace Construction Co Engineers	735/CME(Jal)/AO/PE Jal-1/13-14	NA	181.88	4/3/2014	31/10/15	10%	0.00%	0.00	181.88	300.00	UGR at sec-116 is under progress. Time Extn. Upto 30.10.16 is sent for approval.	Sh SK Lal/ Sh Praveen Yadav	31.05.16	Sector	74	above Rs 100 lac	Jal	Ist
5	360200203100	C/o Sewerage Pumping Station at Sector- 115 (C/o civil work & rising main)Noida	111036200010	M/s Naresh Singhal & Co.	25/CME(Jal)/AO/PE Jal-1/15-16	NA	612.38	8/5/2015	7/11/2016	75%	51.33%	314.36	298.02	500.00	Work is in progress.	Sh S K Lal / Sh HS Sharma & Sh Anil Kr. Verma	31.05.16	Sector	115	above Rs 100 lac	Jal	Ist
6	360800100100	Village development (P/L water & sewer line in peripheral road village-Sorkha) Noida	22203611500	M/s Federal Const. Co.	47/CME(Jal)/AO/PE Jal-1/15-16	NA	160.28	19/06/15	18/12/15	40%	10.79%	17.30	142.98	500.00	Work is in progress. Time extn. Upto 18.08.16 sent for approval.	Sh. S K Lal / Sh Praveen Yadav	31.05.16	Village	Sorkha	above Rs 100 lac	Jal	Ist
7	360800100100	Village development (P/L water & sewer line in village- Garhi Chaukhandi, balance work) Noida	222036115010	M/s CST & Co.	81/CME(Jal)/AO/PE Jal-1/15-16	NA	115.87	10/7/2015	9/4/2016	85%	78.29%	90.71	25.16	500.00	Work is in progress.	Sh. S K Lal / Sh Anil Kr Verma	31.05.16	Village	Garhi Chaukhandi	above Rs 100 lac	Jal	Ist

D.K.A

A.P.E.S.

S.N	Work Code	Work Name	Account Code No	Contractor Name	File No / Contract Bond No	Estimate Cost (Rs in lac)	Contract Bond Amount (Rs in lac)	Date of start	Date of completion	Phy Progress in %	Financial prog. In %	payment End of Month (Rs in lac)	Balance cost (Rs in lac)	Approved Budget 15-16 & 16-17 (Rs in lac)	Remarks	Name of APE/JE	Date	Area Type (Village/ Sector)	Sector/ Village Name	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
8	360200202300	Water Scheme in sector-112,113,115, 118 (Part-B-C/o pump house, Part-E-Feeding lines for UGR, Part-G- Erection of New Boring) Noida Job No-26/15-16(ET)	111036200010	M/s Aquaspace Const. Co.	229/CME(Jal)/AO/PE Jal-1/15-16	NA	314.92	12/1/2016	11.01.2017	45%	22.61%	71.19	243.73	500.00	Work is in progress.	Sh. S K Lal / Sh Praveen Yadav	31.05.16	Sector	112, 113, 115, 118	above Rs 100 lac	Jal	Ist
9	360200202300	Water scheme in sector-112, 113, 115, 118 (Part-A. Erection of boosting pumping plant & part-C-Electric Power connection for UGR & internal electrification of water works compound) Noida Job No- 04/15-16(ET)	111036200010	M/s Aquaspace Const. Co.	234/CME(Jal)/AO/PE Jal-1/15-16	NA	77.88	13/01/16	12/1/2017	85%	75.23%	58.59	19.29	500.00	Work is in progress.	Sh. S K Lal / Sh Praveen Yadav	31.05.16	Sector	112, 113, 115, 118	above Rs 50 lac	Jal	Ist
10	360200500800	C/o Sewerage Pumping Station at Sector-69, Transport Nagar, Noida, Job No- 221/CME(Jal)/AO/PE Jal-1/14-15 (ET)		M/s Jai Shree Balaji Const. Co.	26/CE(Jal)/AO/PE Jal-1/16-17	NA	418.53	11/5/2016	10/11/2017	0%	0.00%	0.00	418.53	800.00	Work is held up due to villagers agitation.	Sh. S K Lal / Sh Sandip Kr Garg	31.05.16	Sector	69	above Rs 100 lac	Jal	Ist

Sh
DA

Sh
APE (CS)

S.N	Work Code	Work Name	Account Code No	Contractor Name	File No / Contract Bond No.	Estimate Cost (Rs in lac)	Contract Bond Amount (Rs in lac)	Date of start	Date of completion	Phy Progress in %	Financial prog. In %	payment End of Month Apr 16 (Rs in lac)	Balance cost (Rs in lac)	Approved Budget 15-16 & 16-17 (Rs in lac)	Remarks	Name of APE/JE	Date	Area Type (Village/ Sector)	Sector/ Village Name	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23

Work Completed

S.N	Work Code	Work Name	Account Code No	Contractor Name	File No / Contract Bond No.	Estimate Cost (Rs in lac)	Contract Bond Amount (Rs in lac)	Date of start	Date of completion	Phy Progress in %	Financial prog. In %	payment End of Month Mar 16	Balance cost (Rs in lac)	Approved Budget 15-16 (Rs in lac)	Remarks	Name of APE/JE	Date of completion of work	Area Type (Village/ Sector)	Sector/ Village Name	Type of cost	Department	Division
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	360200203300	Development of sector-78 (S/F pumping plant for TW & UGR) Noida	111036200010	M/s Shagun Trading Co.	607/CME(Jal)/AO/PE Jal-1/13-14	NA	89.29	20/02/14	19/08/15	100%	54%	47.90	41.39	300.00	Work completed	Sh. S K Lal / Sh Ram Singh	30/09/15	Sector	78	above Rs 50 lac	Jal	Ist
2	360800100100	Village development & maintenance (P/L sewer line for 5% abadi plots of pocket IV in sector-63A) Noida.	22203611500	M/s Naresh Singhal & Co.	84/CME(Jal)/AO/PE Jal-1/14-15	NA	180.36	7/10/2014	6/4/2015	100%	107%	193.76 after variation	0	500.00	Work completed	Sh S.K. Lal/ Sh Sandip Kumar Garg.	30/09/15	Village	63A 5% abadi	above Rs 100 lac	Jal	Ist
3	360200200100	External water supply scheme in sector- 151 & 151A including villagers quota plots in sector- 151 (C/o UGR, pumping plant, electric power connection, rising main lines part-A C/o 8000 KL UGR) Noida	111036300010	M/s Goel Brothers	49/CME(Jal)/AO/PE Jal-1/14-15	NA	328.08	14/08/14	13/11/15	100%	70.00%	229.66	98.42	350.00	Work completed	Sh. S K Lal / Sh Satendra Giri	30/11/15	Sector	151	above Rs 100 lac	Jal	Ist
4	360200300100	External water supply scheme in sector- 151 & 151A including villagers quota plots in sector- 151 (c/o UGR, pumping plant, electric power connection, rising main lines part-D-P/L distribution & rising main water line) Noida	111036300010	M/s A S Enterprises	327/CME(Jal)/AO/PE Jal-1/14-15	NA	145.43	13/03/15	12/3/2016	100%	73.20%	106.45	38.98	350.00	Work is progress.	Sh. S K Lal / Sh Satendra Giri	31/03/16	Sector	151	above Rs 100 lac	Jal	Ist
5	360200300100	Water Supply Scheme in Sector- 151 (C/o RCC Retaining Wall of W.W.C. to Support the Structure of Reservoir) Noida Job No-05/15-16(ET)	111036300010	M/s D.S. Const. Co.	199/CME(Jal)/AO/PE Jal-1/15-16	NA	67.57	4/12/2015	3/6/2016	100%	92.27%	62.35	5.22	550.00	Work is in progress.	Sh. S K Lal / Sh Satendra Giri	31.05.16	Sector	151	above Rs 50 lac	Jal	Ist

BA

A.P.E.S.S.